SBR-210/66/17-18

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***First & Final*** (For Other Works) Date 27/06/2017

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. 142 Dated 27-06-17 Divisional / Sub Divisional Cash Book Voucher No…….. Dated…….

Schedule Docket No. Head of Account: P-3165 **Work Code: 011-17-000010**

Est.Cost: 30.00 Lakhs D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements to drains and construction of concrete roads at Varadarajanagar 5th cross and other roads in ward No 11 (Kuvempunagara) in Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: ***Sri.V. Mohan Kumar, Contractor, # 530, Kaliyamma Temple Road, Kuvempunagara 2nd Stage, Bangalore – 560 014.***

Reference to Agreement No. **EE/BTP/BBMP/ E-PMT/20(24206)/WO/21 /2016-17** 17-18 Date: **19.04.2017**

Certified that the measurements were taken by me on 27.6.2017 and recorded of **Pages** 355527 to 355530 of measurement Book No. 3556/17-18 and that the work is satisfactorily executed.

V. Mohan Kum.

Contractor **Officer-in-charge of work**

27/6/17

Certified that the measurement were taken by me on ……and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within		
2) Deduct amount to be held in reserve being ……percent Rs……		
3) " Balance		
4) Deduct Payment:		
a. Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No……..…	Amount	27,32,153-00
adjusted towards cash advance recovery of		
b. Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.		
5) Balance being unpaid value of work done held in reserve.		
6) Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.		
7) Net amount due to or from Contractor unadjustments items.		
8) Advance to Contractor for materials brought to site (as detailed) within.		
9) Value of Government materials supplied.		
Total amount adjusted -		

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

ST- 27322-00
VAT- 109286-00
CESS- 27322-00
CBF- 2732-00
LR- 32,786-00

Adj- 199448-00
Cheque 25,32,705-00

Contractor's Signature

Received Rs…….. (in words)……
……
by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

(For use in the Office)

27,32,153-00
199448-00
25,32,705-00
Rs: Twenty five Lakh thirty two thousand seven hundred three

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No……Dated……
Cash Rs……..
Dated……

Stamp

V. Mohan Kum.

27/6

Initials of Officer making payment **Executive Engineer**

Sl. No.		Uni
1	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces no exceeding 0.02 Cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 meters, stacking serviceable and unserviceable materials separately etc complete as per specifications and directions of engineer in charge of the work	Cu
2	**Earthwork excavation by manual means** in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cu
3	Removing BS Slab of drain and Stacking etc complete as per specifications and directions of engineer in charge of the work	Sq
4	Refixing Stone Slabs of drains and Pointing in C.M(1:3) etc complete as per specifications and directions of engineer in charge of the work	Sq
5	Providing and laying in position plain cement concrete of **mix 1:4:8 with OPC cement @ 180 kgs with 40mm** and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregares @ 0.57 cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cu
6	Providing and constructing precast concrete solid blocks with compressive strength not les than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20 cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing etc complete as per specifications and directions of engineer in charge of the work	Sq
7	Providing and constructing non-load bearing wall with cement concrete solid blocks with compressive strength no less than 35 Kg/sqm with cement mortar 1:4 (Jamb, closer blocks) with solid concrete blocks of size 40x10x20 cms.(lxblxh) conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing etc complete as per specifications and directions of engineer in charge of the work	Sq
8	Providing and laying in position plain cement concrete of **mix 1:2:4 with cement @ 240 kgs with 20mm** and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cu
9	Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Sq
10	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC)for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Ready mixed Cement concrete M-20 (1:1.5:3) for raft foundation, column footing, main and secondary beams etc complete as per specifications and directions of engineer in charge of the work	Cu
11	Providing **T .M.T steel reinforcement** for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 for TMT Bars Fe500 etc complete as per specifications and directions of engineer in charge of the work	Tonn
12	Providing **precast slab of 250mm thick** including cost of all materials, labour, curing,transportation,loading unloading, etc.,complete as per the direction of engineer in charge- Data rate	Sq
13	Providing **precast slab of 100mm thick** including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charge- Data rate	Sq
14	Cement concrete pavement, construction unreinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with 43 grade cement or any other type as per clause 1051.2.2M20/M30 at 380/450 kg per cum, coarse and fine aggregate conforming to IS: 383, maximum size of coarse aggregate not exceeding 25mm, mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including leveling the form work as per drawing,), spreading the concrete with shovels, rackers compacted using needle, scred and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, **including groove cutting charges**, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved curing compound, finishing to lines and grade as per	Cu

Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
	Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
Cum	-	-	150.00	757.00	113550.00	150.00	113550.00	
Cum	-	-	471.96	177.00	83537.00	471.96	83537.00	
Sqm	-	-	540.00	58.60	31644.00	540.00	31644.00	
Sqm	-	-	540.00	72.49	39145.00	540.00	39145.00	
Cum	-	-	196.62	4664.40	917114.00	196.62	917114.00	
Sqm	-	-	240.00	936.90	224856.00	240.00	224856.00	
Sqm	-	-	240.00	683.59	164062.00	240.00	164062.00	
Cum	-	-	25.00	5051.46	126287.00	25.00	126287.00	
Sqm	-	-	240.00	186.79	44830.00	240.00	44830.00	
Cum	-	-	4.59	5825.47	26739.00	4.59	26739.00	
Tonne	-	-	0.37	54581.67	20195.00	0.37	20195.00	
Sqm	-	-	9.00	4715.00	42435.00	9.00	42435.00	
Sqm	-	-	99.00	1619.20	160301.00	99.00	160301.00	
Cum	-	-	125.00	4864.66	608083.00	125.00	608083.00	

Sl. No.		Unit	Previous Qty.
15	Providing and removing **centering, shuttering, strutting,** propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm	-
16	Vaccum De-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator HOM of machinery Screed Vibratiry, Power Floater, blade and disc etc complete as per specifications and directions of engineer in charge of the work	Sqm	-
	Total		

CERTIFICATE :

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
	Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
Sqm	-	-	141.60	282.18	39957.00	141.60	39957.00	
Sqm	-	-	1000.00	89.42	89420.00	1000.00	89420.00	
					~~2732155.00~~		~~2732155.00~~	

Rs 27.32152-00 Rs. 27.32.152-00

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97